

Marine Estate Management Strategy: refection and adaption The Strategy 3 Achievements 6 Lessons learnt 11 Adapting for the future 13



The Strategy

An overview

MARINE ESTATE MANAGEMENT AUTHORITY

3

A ten-year plan







- The Strategy is a 10-year plan to help protect and improve the health of the NSW marine estate.
- Created in 2018, it presents 53 actions to be implemented to reduce statewide threats facing our marine estate (i.e. beaches, coastal waterways and estuaries) whilst also ensuring social, cultural and economic benefits for the community.
- The Strategy includes over 100 projects to address priority threats to the NSW marine estate.

Stage 1 Stage 2 Stage 3		
2018 2019 2020 2021 2022 2023 2024 2025 2026 20	027 20:	28
◆ start we are here →	finish ⇒	

MARINE ESTATE MANAGEMENT AUTHORITY

4







Achievements

Nearing 4 years of implementation, we reflect on our achievements

MARINE ESTATE MANAGEMENT AUTHORITY

7

Achievements






- An independent review for Treasury in 2020 rated Service Delivery, Sustainability, Governance and Risk Management as STRONG based on the first 18 months of delivery and gave an overall confidence rating of HIGH.
- A scheduled review of progress after two years was completed in 2021 which found all short-term outcomes were achieved and early progress against intermediate outcomes.
- Over \$45 million has been provided to partner agencies and organisations to reduce priority threats.
- Significant progress has occurred across all 113 projects, including: on-ground works; policy and strategy development; education; research and monitoring; reducing red tape.
- Outputs are informing development of Coastal Management Programs, and collaboration with Councils is strong.

MARINE ESTATE MANAGEMENT AUTHORITY

8









Lessons learnt





Strengths:

- · Governance, project management & risk management
- Cross-agency collaboration
- Advice from Marine Estate Expert Knowledge Panel
- Extent of project delivery (113 projects) across the marine estate
- Reducing 50 statewide priority threats
- Short-term outcomes achieved after 2 years.

Risks:

- External factors drought, bushfires, floods and pandemic
- Investment received to date limiting allocations to climate change; research and monitoring; scale of projects (primarily pilots) and 6 actions not commenced

MARINE ESTATE MANAGEMENT AUTHORITY

13

13






Adapting for the future

After 4 years of implementation, we are adapting for the future

MARINE ESTATE MANAGEMENT AUTHORITY



Adapting for the future





How will the Strategy be measured?

- Strategy deliverables are managed via a project management system and reported on each trimester and in an annual report.
- Achievement of Strategy outcomes are evaluated after 2, 5 and 10 years of delivery.
- Over the life of the Strategy, the Marine Integrated Monitoring Program (MIMP) guides: monitoring condition and trend of assets and benefits; periodic evaluation of program delivery and filling knowledge gaps.

Adapting to future needs

- A review of threats and risks based on new information will occur in 22/23 to inform the focus of the Strategy in future years.
- A five-year health check of the Strategy will occur in 23/24, to respond to new / emerging threats, changed risk levels and other relevant information.
- A scheduled independent evaluation of how the Strategy is achieving intended intermediate outcomes is due in 23/24 (after 5 years).
- Enhancing research and monitoring, as well as communication and engagement with partners and community, are priorities over the next 6 years.

MARINE ESTATE MANAGEMENT AUTHORITY

16

Where to find out more





- www.marine.nsw.gov.au
- project profile web pages
- triannual reports
- Instagram NSW Marine Estate
- monthly marine estate newsletter
- Initiative and project leads
- local agency staff

contact.us@marine.nsw.gov.au

MARINE ESTATE MANAGEMENT AUTHORITY

17